BANKHAUL · PROJECT PLAN

BankHaul project plan

Design Molecule Lab · designmolecule.com

DOCUMENT CONTROL

Document ID	BKH-PLN-001	Version	0.2
Status	Draft	Date	2026-10-25
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/bankhaul		
Source	docs/11-plan.md @ 2177c86		

REVISION HISTORY

Version	Date	Author	Change
0.2	2026-10-25	Amish Chadha	Decisions O-1 to O-8 of 2026-10-25 recorded; prototype parts USD 409
0.1	2026-10-25	Amish Chadha	First plan (kit 1.8 upgrade); stages P0 to P3 done, P4 on hold under the stage cap; reference list

BankHaul project plan

BankHaul is at stage P3 (design outputs), TRL 3. The pipeline documents, the D3 models of the three concept options, the calculation note, the drawings, the priced BOM and the build plan are done for option A, chosen by Amish on 2026-10-25 (BKH-DEC-001 O-1). The next gate, P4 (verification, TRL 4), is on hold while the portfolio stage cap is P3, and needs a co-design partner and a trial site first. Method: STANDARDS sections 19 and 23.

Workstreams

Table 1. Workstreams.

Workstream	Owner (role)	Deliverable	Status
Concept choice	Amish Chadha	BKH-DEC-001 O-1, BKH-DDR-004	Decided by Amish, 2026-10-25: option A
Partner and site	Amish Chadha	Lake Kariba research group with an inshore cooperative (BKH-DDR-001, item 10)	Not started
Requirements	Design lead	BKH-URS-001, BKH-PRS-001, BKH-RTM-001	Done on paper; partner review pending
STEM check and calculations	Design lead	BKH-STM-001, BKH-CAL-001 v0.3	Done; open on field data
Model, drawings, BOM, build plan	Design lead	D3 model of A, B and C; BKH-DWG-001 to 003 and 101 to 107; bom/bom.csv; BKH-BLD-001	Done 2026-10-25
Risk, market, regulatory	Design lead	BKH-RSK-001 with design FMEA, BKH-MKT-001, BKH-REG-001	Done 2026-10-25; regulatory items to assess with the partner
Renders	Coordinator	Options picture and product renders in Blender Cycles	Queued
Verification (P4)	Partner	Proof loads on anchors, stake and weak links; set and haul trials	On hold (stage cap P3)

Resources needed

Table 2. Resources.

Resource	Deliverable	Effort	Estimated cost (USD)
Design lead (Claude with Amish's review)	P0 to P3 documents	Done	0
Prototype parts	One steel station (P4, on hold)		409 with the driving cap (bom/bom.csv)
Proof-load rig	CalRig or a come-along and load cell to 5 kN (P4, on hold)		To assess
Partner site survey	Bank and bed strength (hand vane), nets, boat, attack locations	2 to 3 days	To assess
Local costing	Local-materials station priced with the partner (PR-008)	1 day	To assess

Stage gates

Table 3. Stages (P4 to P6 on hold while the stage cap is P3).

Stage	Gate criteria	Status
P0 Proposal	PRB, STM, OPT, REG, FEA, PLN	Done 2026-10-25 (the design itself dates from 2026-10-03)
P1 Definition	URS, PRS draft, RSK, MKT, REG complete	Done 2026-10-25
P2 Design inputs	PRS targets, CAL, RTM, DDR, STEM check closed by calculation	Done 2026-10-25; eleven STEM rows need field data
P3 Design outputs	Model, STEP, DWG, BOM, BLD, DEC, FMEA	Done 2026-10-25
P4 Verification	Anchor, stake and weak link proof loads; set and haul trials; timed cycles	On hold
P5 Validation	Season pilot with partner fishers; catch comparison; wildlife authority review	On hold
P6 Commercialization	Only with a named deployment partner	On hold

Next steps and decision requested

Amish decided O-1 to O-8 on 2026-10-25 as recommended (BKH-DEC-001): option A, the bank-edge board (measured in the R3 trial), the B and C fixes on paper only, the site render as hero, the duplicate record marked superseded, the indicative block price kept and confirmed locally, the lowering rope for the far stake, and the 3.5 m drive kept. The recommended next step is to approach the co-design partner; when the cap allows, TRL 4 builds one steel station and runs the R4, R5 and R10 proof loads.

References

ABC News. "Crocodile Management in the NT Holds Lessons for Timor-Leste." January 9, 2025. https://www.abc.net.au/news/2025-01-09/crocodile-management-nt-lessons-for-timor-leste/104522096.

Broms, Bengt B. "Lateral Resistance of Piles in Cohesive Soils." *Journal of the Soil Mechanics and Foundations Division* 90, no. SM2 (1964): 27 to 63.

CrocAttack. "Crocodile Exclusion Enclosures (CEEs)." https://crocattack.org/crocodile-exclusion-enclosures-cees/.

Das, Braja M. *Earth Anchors*. Amsterdam: Elsevier, 1990.

Dunham, Kevin M., et al. "Human-Wildlife Conflict in Mozambique: A National Perspective, with Emphasis on Wildlife Attacks on Humans." *Oryx*, 2010. https://www.cambridge.org/core/journals/oryx/article/humanwildlife-conflict-in-mozambique-a-national-perspective-with-emphasis-on-wildlife-attacks-on-humans/434EEAAF88F3C10E9FA6B55F2C3ACE39.

Eustace, A., et al. "Human-Crocodile Conflicts in Tanzania." *Human Ecology*, 2022. https://link.springer.com/article/10.1007/s10745-022-00355-z.

European Patent Office. EP1429601B1, Device for Hauling a Fishing Line. https://patents.google.com/patent/EP1429601B1/en.

GME Supply. "Galvanized Steel 96 Inch Earth Screw Anchor." Accessed October 25, 2026. https://www.gmesupply.com/galvanized-steel-96-inch-earth-screw-anchor.

GS Products. "4" Galvanised Malleable GMI Pulley Block, Single Sheave, Swivel Oval Eye." Accessed October 25, 2026. https://gsproducts.co.uk/4-swivel-oval-eye-galvanised-malleable-gmi-pulley-block-single-sheave.

ICSF. "Indonesia's Crocodiles Are Back, and Fishermen Have Scars to Prove It." https://icsf.net/newss/indonesias-crocodiles-are-back-and-fishermen-have-scars-to-prove-it/.

Matanzima, J., I. Marowa, and T. Nhiwatiwa. "Negative Human-Crocodile Interactions in Kariba, Zimbabwe: Data to Support Potential Mitigation Strategies." *Oryx*. https://www.cambridge.org/core/journals/oryx/article/negative-humancrocodile-interactions-in-kariba-zimbabwe-data-to-support-potential-mitigation-strategies/E7F0BCD336ECFE79877214CCE7D589C5.

Northern Territory Government. "Stay Safe While Fishing and Boating." Be Crocwise. Accessed October 25, 2026. https://becrocwise.nt.gov.au/crocodiles-and-me/stay-safe-while-fishing-and-boating.

Northwest Setnetters Association. "What We Do." https://www.northwestsetnetters.org/what-we-do.

PML Daily. "Yuwe Island Gets Crocodile Exclusion Enclosures." October 2019. https://www.pmldaily.com/news/2019/10/yuwe-island-gets-crocodile-exclusion-enclosures.html.

Rope Services UK. "Polysteel Rope (By The Metre)." Accessed October 25, 2026. https://www.ropeservicesuk.com/product-category/store/ropes/synthetic-rope/polysteel-rope/polysteel-rope-metre/.

Terzaghi, Karl. *Theoretical Soil Mechanics*. New York: Wiley, 1943.

Standards cited by number and title (texts not consulted): EN 1993-1-8, EN 10219, EN 13889, DIN 1480, ISO 1141, ISO 1346, ISO 1461, ISO 2307, ISO 11228-1, ISO 11228-2, ISO 12100, EU Directive 2006/42/EC.